NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/YD/2021-22 Date:-09-04-2021

To,
The Executive Engineer,
Yelahanka Division

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work.Improvements to roads and drains at Atturu Village Surrounding areas in ward No.03			
Item No	Description of work	Unit	Qty
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the disposed earth	Cum	1346.18
2	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and	Cum	201.94
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal	Cum	434.23
4	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required,	Tonne	28.22
5	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1 5:3 using graded granite jelly 20mm and down size with steel	Sqm	1093.41

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056 CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/PMC/YD/2021-22

Date: 09-04-2021

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work:Improvements to roads and drains at Atturu Village Surrounding areas in ward No.03

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with	Cum	201.94	2	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal	Cum	434.23	4	Per 100 cum
3	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting,	Tn	28.22	1	Per Dia

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com